JACK 63630

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 120949
START CARD # 215038
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SIMON Last Name SHIELDS
Company
Address 2001 TOLMAN
City ASHLAND State OR Zip 97520

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 460 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	56	BENTONIT	0	56	25	sks
6	56	460			Calculated	22	sks
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other DRY POUR
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	+	2	58	0.25	●	○	X	
○	○						○	○		
○	●	4		0	460		○	X		
○	○			Certa Lok			○	○		
○	○						○	○		

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 58
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method SAW
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
P	L		440	460	6	1/4	36	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ● Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
5 1/2		459	one hr

Temperature 54 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 210

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 39S N/S Range 1E E/W WM
Sec 26 NE 1/4 of the NE 1/4 Tax Lot 100
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
● Street address of well ○ Nearest address
2025 TOLMAN

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	10/15/18			70

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 170

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
10/15/18	170	430				70

(11) WELL LOG

Ground Elevation

Material	From	To
GRANITE DECOMP	0	30
GRANITE BLK & WHT & RED soft w/fract	30	460

RECEIVED
OCT 24 2018
OWRD

Date Started 10-12-18 Completed 10-15-18

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1324 Date 10/19/18
Signed Jim Sublette
Contact Info (optional) Coleman's Well

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95