STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

JACK 66789
11/18/2025

WELL I.D. LABEL# L	153334
START CARD #	1080476
ORIGINAL LOG #	JACKSON 66413

(1) LAND OWNER

Owner Well I.D.
First Name CODY Last Name KIME
Company
Address 5501 W GRIFFIN CREEK RD
City MEDFORD State OR Zip 97501

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	2	18	0.250	◉	○	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite Chips	0	18	17	Sacks

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 400.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
12	0	18	Bentonite Chips	0	18	17	S
6	18	400			Calculated	14.47	
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: NOT DISTURBED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date Begin Time

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	☒	2	18	0.250	ST	☒		OUT.	18
L	4		0	400	Sch40	PL		☒		

Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method LAZER/SAW
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4	340	380	.032	1	6232	
Perf	Liner	4	380	400	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	1		400	1

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 303 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 38.00 S N/S Range 2.00 W E/W WM
Sec 8 SE 1/4 of the NE 1/4 Tax Lot 100
Tax Map Number Lot
Lat ° ' " or 42.27988000 DMS or DD
Long ° ' " or -122.95649000 DMS or DD
◉ Street address of well ○ Nearest address
5501 W GRIFFIN CREEK RD, MEDFORD, OR 97501

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	11/12/2025		☐	208
Completed Well	11/12/2025		☐	208

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 350.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/12/2025	350	360	1		☐	208
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation 2663.41 FT

Material	From	To
EXISTING BOREHOLE JACK 66413	0	400
SWL 208'/ TDS 303 PPM	0	400
CLEAN & DEVELOP EXISTING BOREHOLE	0	400
INSTALL 4" LINER	0	400

Construction Begin Date 11/12/2025 Begin Time 09 45 End Date 11/12/2025

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2095 Date 11/17/2025

Signed JARED HOOD (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 11/17/2025

Signed KEVIN GILL (E-filed)

Drilling Company: CLOUSER DRILLING INC

WATER SUPPLY WELL REPORT - continuation page

JACK 66789

11/18/2025

WELL I.D. LABEL# L 153334
START CARD # 1080476
ORIGINAL LOG # JACKSON 66413

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To