STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

JACK 66989

9/27/2026

WELL I.D. LABEL# L
START CARD # 1083669
ORIGINAL LOG # JACKSON 20226

(1) LAND OWNER

Owner Well I.D.
First Name RANDY Last Name CLEVLAND
Company
Address 40 ASHLAND ACRES RD.,
City ASHLAND State OR Zip 97520

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other EXCAVATOR/TRACTOR

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 380.00 ft.

BORE HOLE

Dia	From	To
6	0	380

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	380	110	S
		Calculated	106.74	
		Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 9/26/2026 Begin Time 16 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 106.74 Sacks Actual Amount 110.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 55 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 144 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 39.00 S N/S Range 1.00 E E/W WM
Sec 3 SW 1/4 of the NE 1/4 Tax Lot 1103
Tax Map Number Lot
Lat ° ' " or 42.20863387 DMS or DD
Long ° ' " or -122.68535838 DMS or DD
◉ Street address of well ○ Nearest address
40 ASHLAND ACRES RD.,, ASHLAND, OR 97520

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	9/26/2026			43
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 1986.77 FT

Material	From	To
see Original Log Jack-20226	0	380
Dry-Pour 3/8 inch bentonite chips	0	380
Cut-casing 2 feet below grade.	0	380
backfilled top 2-feet with native soil	0	380
Well Abandonded to OWRD standard	0	380

Construction
Begin Date 9/26/2026 Begin Time 16 00 End Date 9/26/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1798 Date 9/27/2026

Signed GARY NEWMAN (E-filed)
Drilling Company: Southern Oregon Well Drilling Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.