RECEIVED

DEC 29 1986

WATER RESOURCES DEPT.
SALEM, OREGON

Jack 8023

36s/2W-36ab

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Well Number:

(1) OWNER:
Name JERRY BOURGEOIS
Address POB 3553
City CENTRAL POINT State OR Zip 97502

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 50 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
[illegible]	0	18	BENTONITE	0	18	500LBS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED, TAMPED
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	39	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 39

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
11	32	50	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County JACKSON Latitude ' " Longitude ' "
Township 36 N or S, Range ~~36~~ 2W E or W, WM.
Section 36 NW ¼ ne ¼
Tax Lot 103 Lot Block Subdivision
Street Address of Well (or nearest address) 5918 TABLE RK. RD., CENTRAL POINT, OR.

(10) STATIC WATER LEVEL:
18 ft. below land surface. Date 12-4-86
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 41

From	To	Estimated Flow Rate	SWL
41	50	11 gpm	18

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
SOIL, BROWN	0	2	
CLAY, BROWN	2	7	
CONGLOMERATE, BROWN	7	38	
GRAVEL, SMALL, WATER BEARING	38	50	18

Date started 12-4-86 Completed 12-4-86

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1207
Signed Joaquin Medina Date 12-4-86

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 667
Signed Ronald J. Mentzer Date 12-4-86

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9609C 10/86