NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Back 8035

State Well No. 36s/2w-36
State Permit No.

(1) OWNER:
Name A.L. VAUGHN
Address 168 LAURALHURST CENTRAL (5833 TAGLE ROCK R.D.) POINT OREG

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 42 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used Torch
Size of perforations 1/2 in. by 1 in.
18 perforations from 23 ft. to 40 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 15 gal./min. with 98 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 56 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used CEMENT
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 10 sacks
How was cement grout placed? INSTALL PIPE OUTSIDE CASING PLACED CEMENT THUR PIPE UNTIL FULL PULLED PIPE OUT
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata 27 37
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: 1/2 to 3/4
Gravel placed from 20 ft. to 42 ft.

(10) LOCATION OF WELL:
County JACSON Driller's well number
¼ ¼ Section 36 T. 36 R. 2W W.M.
Bearing and distance from section or subdivision corner
400 FT NORTH 400 WEST FROM N.W. CORNER SEC 36.

(11) WATER LEVEL: Completed well. TAX LOT 0180
Depth at which water was first found 37 ft.
Static level 19 ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 42 ft. Depth of completed well 42 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
SAND + GRAVLE BROWN	0	20	
CLAY GRAY	20	25	
SAND GRAVLE BROWN	25	42	37

RECEIVED
APR 3 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started MARCH 10 1980 Completed MAR 20 1980
Date well drilling machine moved off of well MARCH 25 1980

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] U.V. Howlett (Drilling Machine Operator) Date 5 APRIL, 1980
Drilling Machine Operator's License No. 135

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name HOWLETT WELL DRILLING (Person, firm or corporation) (Type or print)
Address 3835 CRATER LAKE HWY MED ORE
[Signed] U.V. Howlett (Water Well Contractor)
Contractor's License No. 332 Date 5 APRIL, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119