11.

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

JEFF 210

RECEIVED
JUN 10 1988
WATER RESOURCES DEPT.
SALEM, OREGON

1688
9s/13E-31cd

(1) OWNER:
Owner's Well Number:
Name Lynn Howland
Address P. O. Box 639
City Warm Springs State Oregon Zip 97761

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 170 ft.
Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	18	cement	0	18	6 sacks
8"	18	170				

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+2	-18	.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
N/A						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
N/A			1 hr

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jefferson Latitude ' " Longitude ' "
Township 9S N or S, Range 13E E or W, WM.
Section 31 SE ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 7228 N. Hwy 26
Madras, OR

(10) STATIC WATER LEVEL:
n/a ft. below land surface. Date 6-1-88
Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
topsoil	0	2		
brown coarse sandstone	2	24		
brown coarse conglomerate	24	48		
yellow coarse clay & gravel	48	72		
~~blue coarse clay~~	~~72~~	~~150~~		
blue coarse clay	72	170		
temporarily abandonment				

Date started 5-27-88 Completed 6-1-88

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.
Signed [signature] Date 6-1-88
Company Crawford Well Drilling Co. Job No. 5MO

9809C 10/85