NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

JEFF 234

State Well No. 9/14E-27DAA

State Permit No.

(1) OWNER:
Name Bill Rogers
Address 2314 Wallace Rd, NW, Salem, Or 97304

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

) CASING INSTALLED:
Threaded ☐ Welded ☒
3 " Diam. from +1 ft. to 20 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

) PERFORATIONS:
Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Air Lift Bailer test 50 gal./min. with no ft. drawdown after 1 hrs.
Artesian flow none g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Portland Cement Type 1
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 12 sacks
How was cement grout placed? Pressure pumped

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Jefferson Driller's well number 60
NE ¼ NE ¼ Section 27 T. 9S R. 14E W.M.
Bearing and distance from section or subdivision corner
250' from the South line, 930' from the North line.

(11) WATER LEVEL: Completed well.
Depth at which water was first found 100 ft.
Static level 100 ft. below land surface. Date 5-28-80
Artesian pressure none lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8"
Depth drilled 130 ft. Depth of completed well 130 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Clay top soil	0	1	
Black Basalt WB	2	115	100
Broken Basalt WB	116	130	

RECEIVED
JUN 3 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 5-27-80 19 Completed 5-28-80 19
Date well drilling machine moved off of well 5-28-80 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Bill Williams (Drilling Machine Operator) Date 5-30-80, 19.....
Drilling Machine Operator's License No. 1231

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Bill Williams Well Drilling (Person, firm or corporation) (Type or print)
Address P.O. Box 334, Redmond, Or 97756
[Signed] Bill Williams (Water Well Contractor)
Contractor's License No. 713 Date May 30, 1980, 19.....

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119