RECEIVED
MAR - 3 1997
WATER RESOURCES DEPT
SALEM, OREGON

JEFF WELL ID 50180 L03581

(START CARD) # 80366

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of form.

(1) OWNER: Well Number
Name JERRY BROWN
Address 15425 DOVE
City TERREBONNE State OR Zip 97760

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 526 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	18	BENTONITE	0	18	33 SACKS

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	18	250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5	116'		1 hr.

Temperature of water 51 Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County JEFFERSON Latitude Longitude
Township 13S N or S Range 12E E or W. WM.
Section 22C SW 1/4 SW 1/4
Tax Lot SW Lot SW Block Subdivision
Street Address of Well (or nearest address) 15425 DOVE
CROOKED RIVER RANCH

(10) STATIC WATER LEVEL:
410 ft. below land surface. Date 2-5-97
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 410

From	To	Estimated Flow Rate	SWL
410	526	1/2 gal/PER MIN	410

RECEIVED
MAY 30 1997
WATER RESOURCES DEPT.
SALEM, OREGON

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
SOIL	0	3	
LAVA	3	5	
RED CINDERS	5	11	
BROWN SANDSTONE	11	25	
RED CINDERS	25	33	
BROWN SANDSTONE	33	115	
GREY LAVA	115	195	
GREY BASALT	195	254	
BLACK BROKEN BASALT	254	526	410

Date started 9-23-96 Completed 2-3-97

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1495
Signed [signature] Date 2-14-97

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1495
Signed [signature] Date 2-14-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER