NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT.
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON
(Please type or print)
(Do not write above this line)

JEFF 656

State Well No. 13/12E-22dd
State Permit No.

(1) OWNER:

Name Delbert Dean
Address 3833 N. Hwy. 97
Redmond, Oregon

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
D ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 20 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
1: – gal./min. with – ft. drawdown after – hrs.
" " " "
" " " "
Bailer test 20 gal./min. with 0 ft. drawdown after 2 hrs.
sian flow – g.p.m. –
mperature of water 51 Depth artesian flow encountered – ft.

(9) CONSTRUCTION:

Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 8 sacks
How was cement grout placed?
Pressure grouted through pipe on outside

Was a drive shoe used? ☐ Yes ☒ No Plugs – Size: location – ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? – depth of strata –
Method of sealing strata off –
Was well gravel packed? ☐ Yes ☒ No Size of gravel: –
Gravel placed from – ft. to – ft. –

(10) LOCATION OF WELL:

County Jefferson Driller's well number
S E ¼ S E ¼ Section 22 T. 13S R. 12E W.M.
Bearing and distance from section or subdivision corner
Lot 4 Block 42 Ph 2

(11) WATER LEVEL: Completed well.

Depth at which water was first found 485 ft.
Static level 435 ft. below land surface. Date 3-6-80
Artesian pressure – lbs. per square inch. Date –

(12) WELL LOG:

Diameter of well below casing 8
Depth drilled 535 ft. Depth of completed well 535 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Overburden	0	3	
Lava	3	30	
Sandstone - Red	30	62	
Basalt	62	173	
Sandstone - Brown	173	310	
Sandstone & Conq. Br	310	363	
Sandstone - Br	363	416	
Sandstone - Red	416	465	435
Basalt	465	485	
Water bearing Basalt	485	535	

Work started 1-24 19 80 Completed 3-6 1980
Date well drilling machine moved off of well 3-6 1980

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] [illegible] Date 4-8, 1980
(Drilling Machine Operator)
Drilling Machine Operator's License No. 655

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Davidson Drilling
(Person, firm or corporation) (Type or print)
Address P.O. Box 315 Redmond, Ore.
[Signed] M. Gordon Davidson
(Water Well Contractor)
Contractor's License No. 548 Date 4-8, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119