STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
MAY 14 1985
WATER RESOURCES DEPT
SALEM, OREGON

JOSE 11857 36s/5W-33dd

PLEASE TYPE or PRINT IN INK

(for official use only)

(1) OWNER:
Name Ed Rosas
Address 827 Summit loop
City Grants Pass State OR

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☐

(5) CASING INSTALLED:
Steel Threaded ☒ Plastic Welded ☐
6" Diam. from +1 ft. to 49 ft. Gauge .250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:
Steel Threaded ☐ Plastic Welded ☐
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
Air test 3 1/2 gal./min. with drill stem at 360 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 49 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Amount of sealing material 13 sacks ☒ pounds ☐
How was cement grout placed? pumped down annular space

Was pump installed? Type HP Depth ft.
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:
County Josephine SE ¼ SE ¼ of Section 33 of
Township 36-S (Township is North or South), Range 5-W (Range is East or West), WM.
Tax Lot 4100 Lot Block Subdivision
MAILING ADDRESS OF WELL (or nearest address) 827 Summit loop

(11) WATER LEVEL of COMPLETED WELL:
Depth at which water was first found 160 ft.
Static level 60 ft. below land surface. Date 4-13
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 360 ft. Depth of completed well 360 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
CLAY	0	20	60
APPLEGATE	20	360	

Date work started 4-12 /completed 4-13
Date well drilling machine moved off of well 4-14 19 85

(unbonded) Water Well Constructor Certification (if applicable):
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Date , 19

(bonded) Water Well Constructor Certification:
Bond 662t950A (number) Issued by: TRAVELERS INDEMNITY (Surety Company Name)
On behalf of CARTER WELL DRILLING (type or print name of Water Well Constructor)
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
(Signed) Alan Carter (Water Well Constructor)
(Dated) 5-7-85

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690