STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Jose 11930

RECEIVED SEP 11 1985 WATER RESOURCES DEPT SALEM, OREGON

36s/6W-35ab

PLEASE TYPE or PRINT IN INK

(for official use only)

(1) OWNER:
Name HALE STREETER (QUALITY Log Homes)
Address 2001 ARNOLD AVE
City GRANTS PASS State ORE

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☐

(5) CASING INSTALLED: Steel Threaded ☒ Plastic Welded ☐ ☒
6" Diam. from +2 ft. to 74 ft. Gauge 250
" Diam. from ft. to ft. Gauge

LINER INSTALLED: Steel Threaded ☐ Plastic Welded ☐ ☐
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 8 gal./min. with drill stem at 175 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 53° Depth artesian flow encountered ft.

(9) CONSTRUCTION: Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Amount of sealing material 7 sacks ☒ pounds ☐
How was cement grout placed? PUMPED
Was pump installed? NO Type HP Depth ft.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:
County JOSEPHINE NW ¼ NE ¼ of Section 35 of
Township 36s (Township is North or South), Range 6W (Range is East or West), WM.
Tax Lot 1100 Lot Block Subdivision
MAILING ADDRESS OF WELL (or nearest address)
SAND Creek Rd

(11) WATER LEVEL of COMPLETED WELL:
Depth at which water was first found 82 ft.
Static level 39 ft. below land surface. Date 8-21-85
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 178 ft. Depth of completed well 178 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	10	
DECOMPOSED GRANITE	10	68	
FRACTURED Tombstone	68	178	
AQUIFER	82	83	2gpm
	104	105	1gpm
	143	145	3gpm
	176	178	2gpm

RECEIVED SEP 10 1985 WM. DIST. 14 GRANTS PASS, ORE.

Date work started 8-20-85 /completed 8-21-85
Date well drilling machine moved off of well 8-21 1985

(unbonded) Water Well Constructor Certification (if applicable):
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Michael Pace Date 8-21, 1985

(bonded) Water Well Constructor Certification:
Bond 2394665 (number) Issued by: WESTERN SURETY (Surety Company Name)
On behalf of PAQUIN WELL DRILLING (type or print name of Water Well Constructor)
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
(Signed) Bob Quinn (Water Well Constructor)
(Dated) 8-21-85

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690