Per G-11588 Jose 13776

RECEIVED
SEP - 7 1989

39s/5w/5ad

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765) Gribble Well Drilling (START CARD) # 12308

(1) OWNER:

Well Number:

Name Gary Peters c/o Wayne Perry

Address P.O. Box 5

City Williams State Ore. Zip 9544

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 120 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	23	Bent	0	23	1000 lbs
6"	23	120				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Poured Dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	59	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	0	120	160	☐	☒	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 59'

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Saw

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
60	120	6"	90	1/8		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40+		120	1 hr.

Temperature of water 52 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Josephine Latitude ' " Longitude ' "

Township 39s N or S, Range 5W E or W, WM.

Section 5 SE ¼ NE ¼

Tax Lot 100 Lot Block Subdivision

Street Address of Well (or nearest address) 2080 Cedar Flats Rd. Williams, Ore. 97544

(10) STATIC WATER LEVEL:

45 ft. below land surface. Date 8/2/89

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 65'

From	To	Estimated Flow Rate	SWL
65	72	15	45
86	94	25+	45

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Soil Brown	0	4	
Clay & Boulders Med-Brn	4	17	
Clay Brown	17	38	
Conglomerate Brown	38	50	
Conglomerate Black& White	50	120	45

Date started 8/2/89 Completed 8/2/89

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1486

Signed Date 8/2/89

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 705

Signed Date 8/2/89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88