14

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

JOSE 16558

RECEIVED AUG - 2 1993 WATER RESOURCES DEPT. SALEM, OREGON

RECEIVED AUG 30 1993 WATER RESOURCES DEPT. SALEM, OREGON

335/7W/23b

(START CARD) # 189605

(1) OWNER: Well Number

Name Kurt Neoter

Address 705 N.E. 7th St.

City Grants Pass State OR Zip 97526

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 137' ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	Bentonite	0	18	10 sacks
6"	18	160				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other poured
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	137	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 137'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30		160	1 hr.
25		140	

Temperature of Water 50° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Josephine Latitude Longitude
Township 35 N or (S) Range 7 E or (W) WM.
Section 23 NE ¼ NW ¼
Tax Lot 303 Lot Block Subdivision
Street Address of Well (or nearest address)
Greentree Loop, Grants Pass

(10) STATIC WATER LEVEL:
60 ft. below land surface. Date 7/22/93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 130

From	To	Estimated Flow Rate	SWL
130	160	30	60

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Clay, boulders, gravels	0	160	60

Date started 7/22/93 Completed 7/22/93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Dennis J. Dickson WWC Number 1535
Date 7/26/93

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed WWC Number 1379
Date 7/26/93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91