14

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

JOSE 17133

RECEIVED
JUL 11 1994
WATER RESOURCES DEPT.
SALEM, OREGON

37S/6W/36ac

(START CARD) # 65819

(1) OWNER: Well Number

Name Ron Combs

Address 1347 Murphy Cr. Rd.

City Grants Pass State OR Zip 97527

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 19 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	Bentonite	0	18	10 sacks
6"	18	460				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other poured

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	19	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 19'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1/2		460	1 hr.

Temperature of Water 50° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Josephine Latitude Longitude

Township 37 N or (S) Range 6 E or (W) WM.

Section 36 SW ¼ NE ¼

Tax Lot 701 Lot Block Subdivision

Street Address of Well (or nearest address)
1347 Murphy Cr. Rd.

(10) STATIC WATER LEVEL:
50 ft. below land surface. Date 6/13/94

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 77'

From	To	Estimated Flow Rate	SWL
77	78	1/2	50

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Clay & gravels	0	7	
Grey bedrock	7	460	50
Owner declined liner.			

Date started 6/9/94 Completed 6/13/94

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Dennis J. Dick WWC Number 1535 Date 7/5/94

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Randall E. Gwella WWC Number 1379 Date 7/5/94