JOSE 17826

RECEIVED

AUG 17 1995

WATER RESOURCES DEPT.
SALEM, OREGON

36S/05W/10CC

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

14

Instructions for completing this report are on the last page of this form.

(START CARD) # 68746

(1) OWNER: Well Number

Name Wanda McFarland
Address 789 W Jones Ck Rd
City Grants Pass State OR Zip 97526

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 140 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
~~10~~ 6	72	140				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	0	140	#40	☐	☒	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method saw
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
~~121~~	~~139~~	~~6~~	~~33~~	~~1/8~~		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
6		139	XX 1 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:

County Josephine Latitude Longitude
Township 36s N or S Range 5w E or W. WM.
Section 10 SW 1/4 SW 1/4
Tax Lot 1900 Lot Block Subdivision
Street Address of Well (or nearest address) same

(10) STATIC WATER LEVEL:

25 ft. below land surface. Date 8-8-95
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 72

From	To	Estimated Flow Rate	SWL
72	140		25

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
gravel, bldr, bwn cly	72	140	25
GROUT AND SEAL NOT DISTURBED			

Date started 8-8-95 Completed 8-8-95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

Coleman's Well Drilling Co. WWC Number 1324
Signed James Sublette Date 8/10/95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER