Jose 45037 35S/6W/35 aa

STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

County Per # 41301 (START CARD) # 22731

(1) OWNER:
Well Number: 500

Name: Frank E. Brown

Address: 475 Portland ave

City: Grants Pass State: Ore Zip: 97526

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 242 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	25	Cement	0	25	10
6"	25	242				Sacks
						Cement

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	43½	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
9¼	168	242	1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☒ Yes By whom Water master

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jose Latitude Longitude

Township 35 N or (S) Range 6W E or (W) WM.

Section 35 NE ¼ NE ¼

Tax Lot 200 Lot Block Subdivision

Street Address of Well (or nearest address) 475 Portland Ave Grants Pass

(10) STATIC WATER LEVEL:
74' ft. below land surface. Date 9/24/90

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 208

From	To	Estimated Flow Rate	SWL
208	209	7½	74'
209	242	1¾	74'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Brown Clay + Granit	0	4	
Light Tan Clay + Granit	4	30	
Hard Brown Granit	30	64	
Gray Tomestone Granit	64	242 TD	

RECEIVED
OCT - 4 1990
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 9/20/90 Completed 9/24/90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 260

Signed Date 10/1/90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88