Jose 45839 36S/6W/11 Cb

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765) county Per # 4290

(START CARD) # 22730

(1) OWNER:

Well Number: 501

Name Leslie Wilson

Address 210 Hanson Rd.

City Grants Pass State ORE Zip 97526

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 140' ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	25	cement	0	25	12
6"	25	140				Sacks
						Cement

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	47	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 47'

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
11.5	55'	140	1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☒ Yes By whom Water Master

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Jose Latitude Longitude

Township 36 N or S. Range 6 E or W. WM.

Section 11 NW ¼ SW ¼

Tax Lot 102 Lot Block Subdivision

Street Address of Well (or nearest address) 210 Hanson Dr. Grants Pass

(10) STATIC WATER LEVEL:

85 ft. below land surface. Date 9/25/90

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 100'

From	To	Estimated Flow Rate	SWL
100	125	4	85
125	140	7½	85

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Brown Clay + Granit	0	40	
Hard Granit	40	65	
Gray Granit	65	140	85

RECEIVED OCT - 4 1990 WATER RESOURCES DEPT SALEM, OREGON

Date started 9/24/90 Completed 9/25/90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 760

Signed Charles R. Welch Date 10/1/90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C