14

Jose H5721

35s/5w/30bc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 32333

(1) OWNER:
Well Number:
Name Mitch Arnold/ Park West
Address 1182 Rogue River Hwy
City Grants Pass State OR Zip 97527

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 160 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	40	cement	0	40	12 sacks
6"	40	160				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	151	0.25	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
143	150	6	15	1/4		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20		159	x 1 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Joseph Latitude " Longitude "
Township 35s N or S. Range 5w E or W. WM.
Section 30 SW ¼ NW ¼
Tax Lot 501 Lot Block Subdivision
Street Address of Well (or nearest address) 250 Eric Way
per #5965

(10) STATIC WATER LEVEL:
12 ft. below land surface. Date 11/26/91
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 110

From	To	Estimated Flow Rate	SWL
110	160		12

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
red clay	0	3	
boulders, cobbles, bwn clay	3	100	12
black & wht granite	100	140	12
rock black & wht fract.	140	160	12

RECEIVED
DEC 12 1991
WM. DIST. 14
GRANTS PASS, ORE.

Date started 11/26/91 Completed 11/29/91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed James Sublette WWC Number 1324 Date 12/2/91

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. Coleman's Well Drilling Co WWC Number 643
Signed [illegible] Date 12/2/91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88