Jose 50758

RECEIVED

APR 25 1997

WATER RESOURCES DEPT.
SALEM, OREGON

WELL I.D.# L10071

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 75050

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number

Name Dan Freez

Address P.O. Box 1470

City Merlin State OR Zip

(2) TYPE OF WORK

☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 140 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Bentonite	0	18	16 SACKS
6"	18	140				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☑ Other POUR

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	19	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-1	140	160	☐	☑	☑	☐
					☐	☐	☐	☐

Final location of shoe(s) 19

(7) PERFORATIONS/SCREENS:

☑ Perforations Method SKILSAW

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
120	140	1/8	40	6"	4"	☐	☑
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20		120	1 hr.

Temperature of water 49° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Josephine Latitude Longitude

Township 35 N or S Range 6 E or W. WM.

Section 30-10 SE 1/4 NE 1/4

Tax Lot 3500 Lot Block Subdivision

Street Address of Well (or nearest address)

755 Robertson Bridge Rd Merlin 97532

(10) STATIC WATER LEVEL:

35' ft. below land surface. Date 3-26

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 95'

From	To	Estimated Flow Rate	SWL
95	140	20	35'

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
DC	0	140	35

Date started 3-25 Completed 3-26-97

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1535

Signed Dean J Drake Date 4-25-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER