JOSE 57019

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 64273

START CARD # 180593

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name DAVID MAHONEY
Address 5345 WES T SIDE R D.
City CAVE JUNCTION State OR Zip 97523

(2) TYPE OF WORK ☐ New Well
☐ Deepening ☑ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☑ No
Depth of Completed Well 288 ft.
Explosives used: ☐ Yes ☑ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4	0	288	.160	☐	☑	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☑ Perforations Method SAWN
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
268	288	1/4X6	60	4	4	☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
3 GPM		265	1 HR.

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County JOSEPHINE
Tax Lot 707 Lot
Township 39 S Range 8 W WM
Section 29 SW 1/4 SW 1/4
Lat °' " or . (degrees or decimal)
Long °' " or . (degrees or decimal)
Street Address of Well (or nearest address) 5345 WEST SIDE RD

(10) STATIC WATER LEVEL
0 ft. below land surface. Date 2-6-06
-1 ft. below land surface. Date 2-8-06
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG Ground Elevation

Material	From	To	SWL
DRILLED OUT LINER. COULD NOT DRILL PAST 290 FT. DUE TO AN OBSTRUCTION.			
RELINED WELL TO 288 FT.			

RECEIVED
MAR 08 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 2-6-06 Completed 2-8-06

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1659 Date 2-8-06
Signed Steven Carlton

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 675 Date 2-8-06
Signed Bob Quinn

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004