STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JOSE 59715

WELL I.D. LABEL# L 119106
START CARD # 1028634
ORIGINAL LOG # JOSE 59715

Southern Amalgamated Development LLC
66 Lenox Pointe NE
Atlanta Georgia 30324

(2) TYPE OF WORK [X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment (complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE [X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION Special Standard [ ] (Attach copy)
Depth of Completed Well 240 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt (sacks)	lbs
10"	0	18'	Bentonite Chips	0	18'	9	
6"	18'	240'			Calculated		
					Calculated	9.1	

BP 2/24/16

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other poured Bentonite
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
X		6"	X	2	18'	.250	X		X	
	X	4		0	240	.25		X		X

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 18'
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method laser cut
Screens Type Material

Perf/Screen	Casing/Screen Liner	Dia	From	To	Scrn slot width	Slot length	# of slots	Tele/pipe size
		4"	220'	240'	.032	4"	3126	4"

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		239'	1

Temperature 52 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 123 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Jo Twp 38 N/S N Range 5 E/W WM
Sec 36 SE 1/4 of the NW 1/4 Tax Lot 3900
Tax Map Number SE SW
Lat ° ' " or -123.24080 DMS or DD
Long ° ' " or 42.21558 DMS or DD
[ ] Street address of well [ ] Nearest address
1100 Findley Rd Williams OR 97544

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11/19/15			46'

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 210'

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
BP 11/19/15	210'	220'	30			46'

(11) WELL LOG Ground Elevation

Material	From	To
Brown clay	0	5'
Brown clay & Boulders	5'	9'
Brn clay seams & gray basalt	9'	15'
Hard gray basalt	15'	100'
Hard gray basalt w/f	100'	240'

RECEIVED BY OWRD
JAN 14 2016
SALEM, OR

RECEIVED BY OWRD
FEB 24 2016
SALEM, OR

Date Started BP 11/19/15 Completed 11/19/15

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1648 Date 1/6/16
Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95