STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JOSE 59901
10/5/2016

WELL I.D. LABEL# L 123961
START CARD # 1032388
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company MWL ARCHITECTS INC.
Address 815 W CONGRESS ST.
City LAFAYETTE State LA Zip 70501

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 140.00 ft.

BORE HOLE

Dia	From	To
10	0	21
6	21	140

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	21	14	S
		Calculated	9.58	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	86.5	.250	●	○	☒	☐
○	●	4	☐	2	140	Sch 40	○	●	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 86.5
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method AIR/SAW CUT
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	30	86	.188	1	1344	
Perf	Liner	4	60	80	.188	4	60	
Perf	Liner	4	120	140	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
15		120	1

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 112 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JOSEPHINE Twp 37.00 S N/S Range 6.00 W E/W WM
Sec 16 NW 1/4 of the SW 1/4 Tax Lot 300
Tax Map Number Lot
Lat ° ' " or 42.35092000 DMS or DD
Long ° ' " or -123.42529000 DMS or DD
◉ Street address of well ○ Nearest address
3279 FISH HATCHERY RD. GRANTS PASS, OR 97526

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	9/28/2016			17

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 30.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/28/2016	30	86	15			17

(11) WELL LOG

Ground Elevation

Material	From	To
TIGHT BROWN CLAY	0	26
BRN CLAY LG GRVL COBBLE FINE SAND	26	88
GREY SHALE BROKEN	88	140

Date Started 9/27/2016 Completed 9/28/2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1945 Date 9/30/2016

Signed JUSTIN SPLIETHOF (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 10/5/2016

Signed KEVIN D GILL (E-filed)

Contact Info (optional) CLOUSER DRILLING INC.