STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JOSE 60035

3/23/2017

WELL I.D. LABEL# L 125227
START CARD # 1033764
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DEVIN Last Name PARKER
Company
Address PO BOX 724
City CAVE JUNCTION State OR Zip 97523

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 120.00 ft.

BORE HOLE

Dia	From	To
10	0	19
6	19	120

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	19	15	S
		Calculated	8.67	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	98	.250	●	○	☒	☐
○	○		☐		KG		○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 98
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
50		98	1

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 112 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JOSEPHINE Twp 39.00 S N/S Range 8.00 W E/W WM
Sec 34 SW 1/4 of the SW 1/4 Tax Lot 2000
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
3200 ROCKYDALE RD. CAVE JUNCTION, OR 97523

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	3/14/2017		☐	8

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 98.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/14/2017	98	120	50		☐	8
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
BRN TIGHT CLAY LG GRAVEL COBBLES	0	42
BRN CLAY LG GRAVEL FINE SAND	42	64
RED CLAY LG GRAVEL FINE SAND	64	69
BROWN CLAY LG GRAVEL FINE SAND	69	77
GREY/BLUE CLAY LG GRAVEL FINE SAND	77	120
Amended 5-9-19 KG		

Date Started 3/13/2017 Completed 3/14/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1945 Date 3/23/2017

Signed JUSTIN SPLIETHOF (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 3/23/2017

Signed KEVIN D GILL (E-filed)

Contact Info (optional) CLOUSER DRILLING INC.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: