JOSE 60476

JOSE 60476

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 120939
START CARD # 215036
ORIGINAL LOG #

(1) LAND OWNER Owner Well I.D.
First Name CHRIS/MICHELLE Last Name EDGE
Company
Address 1572 PLEASANT VALLEY
City GRANTS PASS State OR Zip 97532

(2) TYPE OF WORK ☑ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

Seal:	Material	From	To	Amt	sacks/lbs

(3) DRILL METHOD ☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud ☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☑ Domestic ☐ Irrigation ☐ Community ☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 180 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	25	BENTONIT	0	25	14	SKS
					Calculated	11	
6	25	180					
					Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other DRY POUR
Backfill placed from ft. to ft. Material
Filter pack from 180 ft. to 40 ft. Material SAND Size 6/9
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●		6		2	38	0.25	●		✓	
	●	4		0	180					
				Centa Lok						

Shoe ☐ Inside ☑ Outside ☐ Other Location of shoe(s) 38
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method SAW
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
P	L		160	180	1/4	6	36	

(8) WELL TESTS: Minimum testing time is 1 hour
○ Pump ○ Bailer ● Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
12		179	ONE HR

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 90

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County JOSEPHINE Twp 35S N/S Range 6W E/W WM
Sec 16 ~~SW~~ NE 1/4 of the NE 1/4 Tax Lot 700
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
● Street address of well ○ Nearest address
1572 PLEASANT VALLEY

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8-2-18			15

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 60

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/2/18		60	170			15

(11) WELL LOG Ground Elevation

Material	From	To
BWN CLAY & COBBLES	0	8
GRANITE BLK & WHT soft	8	60
GRANITE BLK & WHT med with fractures	60	180

RECEIVED AUG 09 2018 OWRD
OWRD RECEIVED OCT 04 2018

Date Started 8-1-18 Completed 8-2-18

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1324 Date 8-4-18
Signed Jim Sublette
Contact Info (optional) Coleman's Well

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95