STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

JOSE 62276
8/24/2026

WELL I.D. LABEL# L 162060
START CARD # 1083267
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name WILLIAM & MARY Last Name HALLOWS
Company HALLOWS LIVING TRUST
Address 3383 CHENEY CREEK RD
City GRANTS PASS State OR Zip 97527

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 60.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	60					
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: NOT DISTURBED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date Begin Time

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
L	4		0	45	Sch40	PL		☒		

Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method LAZER / SAW
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4	20	40	.032	1	3116	
Perf	Liner	4	40	45	.188	4	30	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 45 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 105 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JOSEPHINE Twp 37.00 S N/S Range 7.00 W E/W WM
Sec 23 SE 1/4 of the NW 1/4 Tax Lot 300
Tax Map Number Lot
Lat ° ' " or 42.34138000 DMS or DD
Long ° ' " or -123.49555000 DMS or DD
◉ Street address of well ◯ Nearest address
3383 CHENEY CREEK RD, GRANTS PASS, OR 97527

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	8/19/2026		☐	12
Completed Well	8/19/2026		☐	12

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 45.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/19/2026	45	60	40		☐	12

(11) WELL LOG

Ground Elevation 1243.48 FT

Material	From	To
CHECKED DEPTH/TDS/SWL	0	60
CLEANED AND DEVELOPED WELL	0	60
WELL CAVED TO 45'	0	60
INSTALLED LINER	0	60
ATTACHED ID TAG	0	60

Construction
Begin Date 8/19/2026 Begin Time 06 30 End Date 8/19/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 8/24/2026

Signed KEVIN GILL (E-filed)
Drilling Company: CLOUSER DRILLING INC