STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

JOSE 62305
9/18/2026

WELL I.D. LABEL# L
START CARD # 1083281
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name LOLA & LUCAS Last Name REYNOLDS
Company
Address 7461 TAKILMA RD
City CAVE JUNCTION State OR Zip 97523

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 0.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	180	Bentonite Chips	0	180	35	S
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 9/8/2026 Begin Time 10 15

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 51.00 Sacks Actual Amount 35.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 213 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JOSEPHINE Twp 40.00 S N/S Range 8.00 W E/W WM
Sec 23 SE 1/4 of the NE 1/4 Tax Lot 801
Tax Map Number Lot
Lat ° ' " or 42.07724000 DMS or DD
Long ° ' " or -123.60763000 DMS or DD
◉ Street address of well ◯ Nearest address
7461 TAKILMA RD, CAVE JUNCTION, OR 97523

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 1798.72 FT

Material	From	To
Measured SWL/TDS/Depth	0	180
Well had PVC liner in it- used 35 sacks bentonite	0	180
Topped with 1 bag of cement	0	180

Construction
Begin Date 9/8/2026 Begin Time 10 15 End Date 9/8/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1945 Date 9/18/2026
Signed JUSTIN SPLIETHOF (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 9/18/2026
Signed KEVIN GILL (E-filed)
Drilling Company: Clouser Drilling Inc.

WATER SUPPLY WELL REPORT - continuation page

JOSE 62305

9/18/2026

WELL I.D. LABEL# L

START CARD # 1083281

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(11) WELL LOG

Material	From	To

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
MIKE MCDOWELL	HELPER WATER	8888846
NICK PORTER	HELPER WATER	8888856

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Comments/Remarks