97

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

KLAM 10779

RECEIVED
JUL 21 1993
WATER RESOURCES DEPT.
SALEM, OREGON

23S/9E/2aa

(START CARD) # 42593

(1) OWNER: Well Number
Name Ken Stevens
Address 61456 Brosterhous Rd
City Bend State Or Zip 97702

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:
[ ] Rotary Air [ ] Rotary Mud [ ] Cable
[X] Other auger

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 57 ft.
Explosives used [ ] Yes [ ] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20	Port Cement/Bent	0	20	5 sack
6"	20	57				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	57	160	[ ]	[X]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
		NONE				[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[X] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15 gpm	16-21 ft		1 hr.

Temperature of Water 46° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Klamath Latitude Longitude
Township 23 N or S. Range 9 E or W. WM.
Section 2 NE ¼ NE ¼
Tax Lot 200 Lot 1 Block 1 Subdivision Little River Ranch
Street Address of Well (or nearest address)
Corner of Collar and Patken

(10) STATIC WATER LEVEL:
16 ft. below land surface. Date 6-23-92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 48 ft

From	To	Estimated Flow Rate	SWL
48	60	15 gpm	16

(12) WELL LOG:
Ground elevation 4200

Material	From	To	SWL
Pumice	0	3	
Clay, grey/Black sand	3	48	
Course sand with multi-colored fine gravel	48	60	16

Date started 6-22-93 Completed 6-23-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Estacada well Drilling WWC Number 1459
Signed Date 6-30-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91