Corr by WRD staff per TRS

17

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

KLAM 10916

RECEIVED

JAN 10 1994

WATER RESOURCES DEPT. SALEM, OREGON

22S/10E/13cc

(START CARD) # 62687

(1) OWNER: Well Number

Name Don Yow

Address

City State Zip

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☐ Cable

☒ Other Auger

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 24 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	cement	0	18	6 Sacks
6	18	23				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	24	160	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Sawed

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
19	24	.020	675	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
18			1 hr.

Temperature of Water 50° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Deschutes Latitude Longitude

Township 22 N or S. Range 10 E or W. WM.

Section 13 NE ¼ SW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) Hwy 31

(10) STATIC WATER LEVEL:

6' ft. below land surface. Date 1-5-94

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 6'

From	To	Estimated Flow Rate	SWL
6	24	20'	6'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	2	
pumice	2	6	6'
Gravel & Sand	6	24	

Date started 1-5-94 Completed 1-5-94

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1455

Signed Date 1-5-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91