KLAM 11715

RECEIVED

JUN 29 1989

MAY 17 1989

WATER RESOURCES DEPT.
SALEM, OREGON

OREGON WELL REPORT
by ORS 537.765)

(START CARD) # 5668

R: A Greig
1469 Abraham Dr.
Halsey State OR Zip 97348

Well Number:

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☐ Cable
☒ Other AUGER

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 30 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	cement	0	18	5 SACKS
6"	18	30				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	160	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method SAWed
☒ Screens Type PVC Material Plastic

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
21	30'	.020	1025	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	5		1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County ~~Deschutes~~ KLAMATH Latitude Longitude
Township 23 N or S, Range 9 E or W, WM.
Section 1 SW ¼ NW ¼
Tax Lot 8200 Lot 18 Block 4 Subdivision
Street Address of Well (or nearest address)
WAGON TRAIL RANCH

(10) STATIC WATER LEVEL:
10 ft. below land surface. Date 4-26
Artesian pressure + lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found ~~35~~ 12

From	To	Estimated Flow Rate	SWL
9	11	3	10
22	26	3	10
28	30	17	10

(12) WELL LOG: Ground elevation

Material	From	To	SWL
~~GREY SILT~~	~~0~~	~~24~~	
~~HARD GREY CLAY~~	~~24~~	~~48~~	
~~HARD YELLOW CLAY~~	~~48~~	~~53~~	
~~COURSE SAND FINE GRAVEL~~	~~53~~	~~55~~	
Top Soil	0	2	
Pumice	2	5	
Clay	5	9	
Sand Black with Gravel	9	11	10
Rocks	11	22	
Black sand	22	26	
Clay	26	28	
Course Black sand	28	30	

Date started 4-25-89 Completed 4-26-89

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Michael Proctor WWC Number 1458
Date 4-26-89

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Michael Proctor WWC Number 620
Date 5-15-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88