Loc corr by WRD staff

WATER WELL REPORT
STATE OF OREGON

KLAM 11781

RECEIVED
FEB 11 1985
WATER RESOURCES DEPT
SALEM, OREGON

40S/10E 31

State Well No. 31S/10E 5bb

State Permit No. .....

Per WWC: T. should be cow 2/25 31.

(1) OWNER:
Name ROBERT MICK
Address 2080 PARK AVE.
City KLAMATH FALLS State ORE

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED: Steel ☒ Plastic ☐
Threaded ☐ Welded ☒
6 5/8" Diam. from +16" to 230 ft. Gauge 250
..." Diam. from ... ft. to ... ft. Gauge ...

LINER INSTALLED:
..." Diam. from ... ft. to ... ft. Gauge ...

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name ...
Type ... Model No. ...
Diam. ... Slot Size ... Set from ... ft. to ... ft.
Diam. ... Slot Size ... Set from ... ft. to ... ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" / " " "
Air test 40 gal./min. with drill stem at 370 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 60 Depth artesian flow encountered ... ft.

(9) CONSTRUCTION: Special standards: Yes ☐ No ☒
Well seal—Material used CEMENT
Well sealed from land surface to 60 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 16 sacks
How was cement grout placed? PUMPED
Was pump installed? NO Type ... HP ... Depth ... ft.
Was a drive shoe used? ☒ Yes ☐ No Plugs ... Size: location ... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: ...
Gravel placed from ... ft. to ... ft.

(10) LOCATION OF WELL:
County KLAMATH Driller's well number —
NW ¼ NW ¼ Section 5 T. 41S R. 10E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location: BEUSING & CHEYNE RD.

(11) WATER LEVEL: Completed well.
Depth at which water was first found 385 ft.
Static level 252 ft. below land surface. Date 1/15/85
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 470 ft. Depth of completed well 470 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
BROWN SANDY SOIL	0	1	
YELLOW CHALK ROCK	1	215	
GREEN SHALE	215	379	
BLACK BASALT	379	442	
GREEN SHALE	442	453	
BROWN BASALT	453	470	

Work started 1/9/85 19 Completed 1/15/85 19
Date well drilling machine moved off of well 1/16/85 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert O Rose (Drilling Machine Operator) Date 2-7, 1985
Drilling Machine Operator's License No. 1212

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name E.E. STOREY & SON WELL DRLG INC. (Person, firm or corporation) (Type or print)
Address 3847 Hope, Klamath Falls, OR
[Signed] E.E. Storey (Water Well Contractor)
Contractor's License No. 74 Date 2/6/85, 19...

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690