WATER WELL REPORT
STATE OF OREGON

13368

RECEIVED
JUN 24 1982
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 39s/11E-10cd

State Permit No. .....

#10 – Klamath Co. Don K. said to accept it 9/17/82 JCB

(1) OWNER:
Name BIG SPRINGS PARK
Address
City BONANZA State OR

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
C[illegible] ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:
Steel ☒ Plastic ☐
Threaded ☐ Welded ☐
6 " Diam. from 0 ft. to 13 ft. Gauge .250
[illegible] " Diam. from ..... ft. to ..... ft. Gauge .....

[illegible] LINER INSTALLED:
..... " Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

[illegible]a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 60 gal./min. with drill stem at 19 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
[illegible]sian flow g.p.m.
Temperature of water Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Special standards: Yes ☒ No ☐
Well seal—Material used CEMENT
Well sealed from land surface to 13 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal ..... in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? PUMPED
.....
.....
Was pump installed? NO Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Driller's well number
SE ¼ SW ¼ Section 10 T. 39S R. 11E W.M.
Tax Lot # Lot 8 Blk 1 Subdivision
Address at well location: BIG SPRINGS PARK

(11) WATER LEVEL: Completed well.
Depth at which water was first found 14 ft.
Static level 8' 9" ft. below land surface. Date 8-29-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing .....
Depth drilled 19 ft. Depth of completed well 19 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
TOP SOIL / SAND	0	7	
CLAY BROWN	7	10	8'9"
LAVA ROCK	10	19	
FIRST WATER-14'			

Work started 8-29-1981 Completed 8-29-1981
Date well drilling machine moved off of well 9-1-1981

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Ivan Hartley (Drilling Machine Operator) Date 9-9-, 1981
Drilling Machine Operator's License No. 9095

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name HARTLEY WELL DRILLING INC (Person, firm or corporation) (Type or print)
Address P.O. BOX 237 BONANZA, OR
[Signed] Ivan Hartley (Water Well Contractor)
Contractor's License No. 726 Date 9-9-, 1981

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690