WATER WELL REPORT
STATE OF OREGON

RECEIVED
NOV 18 1983
WATER RESOURCES DEPT.
SALEM, OREGON

Klam
14 822

State Well No. 40S/12E-29bb

State Permit No. .....

(1) OWNER:

Name Fruit Growers Supply Company
Address Star Route 440
City Hilt State Calif.

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

8" Diam. from 1 ft. to -20 ft. Gauge .250
" Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:

" Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 80 gal./min. with drill stem at 420 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 64 Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 10 sacks
How was cement grout placed? Pumped
.....
.....
Was pump installed? No Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:

County Klamath Driller's well number
NW ¼ NW ¼ Section 29 T. 40S R. 12E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.

Depth at which water was first found 385 ft.
Static level 329 ft. below land surface. Date 11-16-83
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 8"
Depth drilled 647 ft. Depth of completed well 647 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil & Boulders	0	2	
Hard Brown Clay & Boulders	2	6	
Brown Shale & Boulders	6	15	
Blue Rock	15	24	
Brown Lava Rock With Streaks Of Shale	24	385	
Broken Black Rock With Brown Lava (Water Bearing)	385	647	329'

Work started 11-10 19 83 Completed 11-16 19 83
Date well drilling machine moved off of well 11-16 19 83

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Roger L. Chancellor (Drilling Machine Operator) Date 11-16, 19 83
Drilling Machine Operator's License No. 1064

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Roger Chancellor Well-Drilling (Person, firm or corporation) (Type or print)
Address 5233 Valley View Lane, K. Falls
[Signed] Roger L. Chancellor (Water Well Contractor)
Contractor's License No. 693 Date 11-16, 1983

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690