NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED MAY 31978 WATER RESOURCES DEPT. SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print) (Do not write above this line)

APR 5 1978 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 36S/12E-22AC
State Permit No. KLAM 2084

(1) OWNER:
Name Cecil Sommers
Address P.O. Box 374
Bly, Oregon 97622

(2) TYPE OF WORK (check):
New Well [X] Deepening [] Reconditioning [] Abandon []
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary [X] Driven []
Cable [] Jetted []
Dug [] Bored []

(4) PROPOSED USE (check):
Domestic [X] Industrial [] Municipal []
Irrigation [X] Test Well [] Other []

(5) CASING INSTALLED:
Threaded [] Welded [X]
16" Diam. from 0 ft. to 16 ft. Gage .188
8" Diam. from 0 ft. to 86 ft. Gage .250
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? [] Yes [X] No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? [] Yes [X] No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? [] Yes [X] No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow 600 g.p.m.
Temperature of water 53 Depth artesian flow encountered 120 ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 80 ft.
Diameter of well bore to bottom of seal 12¼ in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 79 sacks
How was cement grout placed? Pressure grouted from the bottom up.
Was a drive shoe used? [] Yes [X] No Plugs Size: location ft.
Did any strata contain unusable water? [X] Yes [] No
Type of water? overlaying artesian Depth of strata 25' to 65'
Method of sealing strata off cement and casing
Was well gravel packed? [] Yes [X] No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Klamath Driller's well number
SE ¼ NE ¼ Section 22 T. 36S R. 12E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 120 ft.
Static level Artesian ft. below land surface. Date
Artesian pressure 7 lbs. per square inch. Date 3,6,78

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 140 ft. Depth of completed well 140 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top soil	0	4	
Yellow clay and gravel	4	25	
Sandy yellow clay	25	45	
Fractured rock and clay.	45	65	▽ 45'
Blue clay	65	120	
Yellow claystone with sand	120	140	artesian

Work started 2, 20 19 78 Completed 3, 6, 1978
Date well drilling machine moved off of well 3, 7, 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 3, 20, 1978.
Drilling Machine Operator's License No. 1064

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Norm Sevey Well Drilling, Inc. (Person, firm or corporation) (Type or print)
Address 5619 Leland Dr. Klamath Falls, Ore. 97601
[Signed] (Water Well Contractor)
Contractor's License No. 408 Date 3, 20, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119