AMENDED 5-26-21

KLAM 50464

RECEIVED
SEP 23 1996
WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) #77961

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number L01156
Name DALE FLEMING
Address 4500 O'CONNOR RD.
City KLAMATH FALLS State OR Zip 97603

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 150 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	106	CEMT&	0		25 SKS
		BENTONITE			106	2.5 SKS
8"	106	150	OPEN			

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing	8"	+1.5	107	.25	X		X	
Liner:	NONE							

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method NONE
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1000		150 FT.	1 hr.
500		105 FT.	1 HR

Temperature of water 80 F Depth Artesian Flow Found NONE
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata: NONE

(9) LOCATION OF WELL by legal description:
County KLAMATH Latitude Longitude
Township 40 S N or S Range 09 E E or W. WM.
Section ~~14~~ 23 SW 1/4 SW 1/4
Tax Lot 900 Lot Block Subdivision
Street Address of Well (or nearest address) 4500 O'CONNOR RD.
KLAMATH FALLS, OR 97603

(10) STATIC WATER LEVEL:
51 FT ft. below land surface. Date 09-19-96
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 85 FT.

From	To	Estimated Flow Rate	SWL
85	85	1 GPM	35
107	150	1000 GPM	51

(12) WELL LOG:
Ground Elevation 4150

Material	From	To	SWL
TOP SOIL & BOULDERS	0	5	
BROWN CLAY	5	24	
BLUE CLAY	24	107	35'
BLACK LAVA ROCK	107	135	51'
BROWN LAVA ROCK	135	142	51'
BLACK & BROWN LAVA ROCK	142	150	51'

Date started 09-12-96 Completed 09-19-96

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 777
Signed Stephen R. Hughes Date 9-19-96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER