NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED JAN 25 1968

KLAM 51169

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Klam 13853

KLAM 51169

State Well No. 39/11-9dd

State Permit No.

(1) OWNER:
Name Ida Casebeer
Address Rt. 1 Bx. 110 Bonanza, Ore.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 40 ft. Gage 1250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 8 ft. below land surface Date Aug. 27-67
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 50 gal./min. with — ft. drawdown after 2 hrs.
Artesian flow g.p.m. Date
Temperature of water — Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Cement + bentonite
Depth of seal 40 ft.
Diameter of well bore to bottom of seal 8 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Klamath Driller's well number
SE¼ S.E. ¼ Section 9 T. 39 S. R. 11 E. W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG: Diameter of well below casing 6 ~~342~~
Depth drilled 342 ft. Depth of completed well 342 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top-soil	0	6	
blue clay	6	340	
Cap-rock-water	340	342	

Work started Aug. 20 1967 Completed Aug. 27 1967
Date well drilling machine moved off of well Aug. 27 1967

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert F. Hartley (Drilling Machine Operator) Date Aug. 27, 1967
Drilling Machine Operator's License No. 120

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME W.L. Hartley & Son (Person, firm or corporation) (Type or print)
Address Box 146 / Bonanza, Ore.
[Signed] ~~Robert F. Hartley~~ W.L. Hartley (Water Well Contractor)
Contractor's License No. 164 Date Aug. 27, 1967

(USE ADDITIONAL SHEETS IF NECESSARY)