STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L
START CARD # W-135408

(1) LAND OWNER Well Number
Name Frank D. Hatfield
Address P.O. Box 1493
City La Pine State OR Zip 97739

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 35 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	18	Hole Plug	0	18	300 lbs
6	18	35				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	41	35	250	☑	☐	☑	☐
Liner:	5	15	35	160	☐	☑	☑	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Sawcut
☐ Screens Type 160 Material PVC

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
25	35	020	1300	6		☐	☑

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10	5		1 hr.

Temperature of water 43 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other No
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Klamath Latitude Longitude
Township 23S N or (S) Range 9E (E) or W. WM.
Section 13 C SE 1/4 NE 1/4
Tax Lot 5700 Lot Block Subdivision
Street Address of Well (or nearest address) Mabel

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 4-11-01
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 15

From	To	Estimated Flow Rate	SWL
15	35	10+	15

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Pumice	0	4	15
Sand gravel	4	35	

RECEIVED
JUL 09 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 4-11-01 Completed 4-11-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 655
Signed Date 4-11-01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER