KLAM 52991

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 48295
START CARD # 101683

(1) LAND OWNER Well Number L48295
Name TODD ALBERTS
Address 2660 EDGEWATER
City EUGENE State OR Zip 97401

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 59' ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20	Cement	0	20	11 SKS.
7 1/4	20	59				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other TEMP 10" – M8 PUMP
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	59	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	NONE				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☒ Inside ☐ Outside ☐ None
Final location of shoe(s) 59' – 5 1/2" I.D.

(7) PERFORATIONS/SCREENS:
☒ Perforations Method 0X4 – ACE
☐ Screens Type SLOT Material STEEL

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
49	58	6"	13	1/4"	6"	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
38	—	58	1 hr.

Temperature of water 51° Depth Artesian Flow Found —
Was a water analysis done? ☒ Yes By whom DELTA
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other NO
Depth of strata: NONE

(9) LOCATION OF WELL by legal description:
County KLAMATH Latitude — Longitude —
Township 24 N or S Range 07 E or W. WM.
Section 17 S.W 1/4 N.E 1/4
Tax Lot 900 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 17750 HWY 58
CRESENT, OR. 97425

(10) STATIC WATER LEVEL:
23' ft. below land surface. Date 09/11/01
Artesian pressure — lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 33'

From	To	Estimated Flow Rate	SWL
33	59	38	23

(12) WELL LOG:
Ground Elevation APPROX 3000

Material	From	To	SWL
CINDERS YEL	0	13	
CINDERS YEL GREY	13	16	
SAND, GRAVEL	16	59	23

RECEIVED
OCT 10 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 09/10/01 Completed 09/11/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1653
Signed Date 10/09/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER