KLAM 54539

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)
**Instructions for completing this report are on the last page of this form.**

Klam 54539

WELL I.D. # L 71808
START CARD # 164037

**(1) LAND OWNER** Well Number
Name STEPHEN L. BARBOUR
Address 152269 WAGON TRAIL RD
City LAPINE State ORE Zip 97739

**(2) TYPE OF WORK**
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

**(4) PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 48½ ft
Explosives used ☐ Yes ☒ No Type Amount

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 10" | 0 | 20 | Cholephy | 0 | 20 | 13 |
| 6" | 20 | 48½ | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other POURED
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6" | +16" | 48½ | .125" | ☒ | ☐ | ☒ | ☐ |
| Liner: | NONE | | | | | | | |

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) NONE

**(7) PERFORATIONS/SCREENS:**
☒ Perforations Method TORCH
☐ Screens Type Material

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 47½ | 48½ | 1/16" | 8 | 6" | | ☒ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 20 gpm | 15 ft | | 1½ hr. |

Temperature of water 46°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom NONE
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: Did not Drill Thru

**(9) LOCATION OF WELL by legal description:**
County Klamath Latitude Longitude
Township 23 N or S Range 9 E or W. WM.
Section 1 C SE 1/4 SW 1/4
Tax Lot 4300 Lot SE Block Subdivision
Street Address of Well (or nearest address) SAME AS OWNERS LOT 186

**(10) STATIC WATER LEVEL:**
20 ft. below land surface. Date 8-10-04
Artesian pressure lb. per square inch Date

**(11) WATER BEARING ZONES:**
Depth at which water was first found 48½ ft

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 48½ | — | 20 gpm | 20 |

**(12) WELL LOG:**
Ground Elevation

| Material | From | To | SWL |
|---|---|---|---|
| Dummy | 0 | 5 | |
| (Gray Brown) | 5 | 48½ | |
| Dummy | 48½ | — | 20 |

RECEIVED
AUG 18 2004
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
SEP 10 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 8-9-04 Completed 8-10-04

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 639
Signed Date

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 639
Signed Gerald McCollum Date 8-10-04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER