KLAM 54599

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L L-71817
START CARD # 167316

(1) LAND OWNER Well Number
Name DAVE LINK
Address P.O. BOX 2268
City LAPINE State ORE Zip 97739

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 27½
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
10"	0	18	3/4 pea gravel	0	18	9
6"	18	27½				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+16"	20 ft	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
		27½'			☐	☐	☐	☐
Liner:	4½" pvc	-8	27½	SDR26	☒	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Sawed
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20½	27½	.010	2800	4½"		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30 gpm	1 ft		1½ hr.

Temperature of water 43°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom NONE
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 7½ ft

(9) LOCATION OF WELL by legal description:
County Klamath Latitude Longitude
Township 23 N or (S) Range 9 (E) or W. WM.
Section 24B NE 1/4 NW 1/4
Tax Lot 5700 Lot Block Subdivision
Street Address of Well (or nearest address) 15508 RECTOR DR
LAPINE, ORE 97739

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 10-02
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 20½ ft

From	To	Estimated Flow Rate	SWL
20½ ft	27½ ft	30 gpm	8

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Dummy	0	4	
Clay Brown	4	20½	
Sand, Brown	20½	27½	8

RECEIVED
OCT 06 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 10-2-04 Completed 10-03-04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 639
Signed Gerald Wilson Date 10-04-0

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER