KLAM 54995

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 66885
START CARD # W160744

(1) LAND OWNER Well Number
Name Forrest + Lucinda Blakemore
Address 6726 Michael Rd (P.O. Box 2111
City LaPine State Or Zip 97739

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 68 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Bentonite	0	18	
6"	18	68				12 sacks

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured + tamped
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6 5/8	+1	63	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4 1/2	48	68	160#	☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Saw cut
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Telepipe size	Casing	Liner
63	67	.020	x 2 1/2"	500	old	☐	☒
						☐	☐
					4 1/2"	☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
1/3hp ☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
16gpm	21-23	ft	1 hr.

Temperature of water 46° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Klamath Latitude Longitude
Township 23 N or S Range 10 E or W. WM.
Section 16 NE 1/4 SW 1/4 antelope
Tax Lot 1200 Lot Block Subdivision Meadows
Street Address of Well (or nearest address) 6726 Michael Rd
LaPine, Or 97739

(10) STATIC WATER LEVEL:
21 ft. below land surface. Date 6-30-05
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 61 ft

From	To	Estimated Flow Rate	SWL
61	68	20gpm	21

(12) WELL LOG:
Ground Elevation 4200'

Material	From	To	SWL
Pumice	0	5	
Sand grey w/fine gravel	5	12	
sand, black	12	31	
Clay grey w/fine Black	31	61	21
Sand brown w/fine gravel	61	68	↓

RECEIVED
AUG 01 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 6-24-05 Completed 6-30-05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Evergreen Well Drilling WWC Number 1459
Signed Ron Knettinger Date 7-28-05

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER