KLAM 55766

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 88635
START CARD # W 191269

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name Central Oregon Realty
Address 144435 Inglewood
City Bend State OR Zip 97739

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 135 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0'	30'	Bentonite	0'	30'	19 sacks
6"	30'	135'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured Dry
Backfill placed from ft. to ft. Material
Gravel placed from 130 ft. to 135 ft. Size of gravel 8X12

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+18"	135'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
130	135	6"	16	1/8"	6"	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5-7	13'		1 hr.

Temperature of water 44° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Klamath Latitude Longitude
Township 23 N or S Range 10 E or W. WM.
Section 36D 1/4 SE 1/4 SE
Tax Lot 7400 Lot Block Subdivision
Street Address of Well (or nearest address) 144435 Inglewood Sunforest Estates

(10) STATIC WATER LEVEL:
115 ft. below land surface. Date 4-18-07
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 115 ft.

From	To	Estimated Flow Rate	SWL
115'	135'	7 GPM	115'

(12) WELL LOG:
Ground Elevation 4,000'

Material	From	To	SWL
pumice top soil	0	4'	
Brn sand	4'	14'	
Brn sand & Gravel	14'	19'	
Clay & Brn Sand	19'	23'	
Green Diatomite	23'	44'	
Black sand & Gray Ash	44'	115'	
Gravel & Pumice stones	115'	135'	115'
mixed with Black sand			

RECEIVED
APR 25 2007
WATER RESOURCES DEPT
SALEM OREGON

Date started 4-3-07 Completed 4-18-07

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1761
Signed Richard Brayton Date 4-20-07