KLAM 55867

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L L 19858
START CARD # 107310

(1) OWNER: Well Number #2
Name JOAN POWELL
Address 15051 PUCKETT RD
City KENO State ORE Zip 97627

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 248 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
9 7/8	0	33	BENTONITE	0	33	13 SKS
6	33	248				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other 690-210-340
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6 5/8	+1.5	33	250	☒	☐	☒	☐
Liner:	4	5	248	160	☐	☒	☐	☐

Final location of shoe(s) 33 FT.

(7) PERFORATIONS/SCREENS:
☒ Perforations Method SAW
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
200	248	1/8x4	80		4 IN	☐	☒

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30		248	1 hr.

Temperature of water 58 F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County KLAMATH Latitude Longitude
Township 39S N or S Range 8E E or W. WM.
Section 31 NE 1/4 SW 1/4
Tax Lot R500 Lot 559 Block Subdivision
Street Address of Well (or nearest address) 15051 PUCKETT RD KENO, OR

(10) STATIC WATER LEVEL:
40 ft. below land surface. Date 5/15/07
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 244 FT

From	To	Estimated Flow Rate	SWL
244	248	30	40

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
BROWN CLAY TOPSOIL	0	3	
BROWN CHALK & DECOMPOSED LAVA	3	13	
BLACK BASALT	13	197	
BLACK LAVA	197	200	
BLACK BASALT	200	225	
BLACK LAVA	225	244	
BROWN LAVA & BROWN CLAY ASH	244	248	

RECEIVED
JUN 13 2007
WATER RESOURCES DEPT
SALEM, OREGON

Date started 5/10/07 Completed 5/15/07

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 601
Signed Date 6/11/07

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER