KLAM 56015

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 82488
START CARD # 167231

Instructions for completing this report are on the last page of this form.

**(1) LAND OWNER** Well Number _____
Name Armstrong Cont.
Address PO Box 251
City Crestont State Or. Zip 97733

**(2) TYPE OF WORK**
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other _____

**(4) PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 83 ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 10" | 0 | 18 | Hole Plug 3/8 | 0 | 18 | 10 Sacks. |
| 6" | 18 | 83 | | | | |
| | | | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured.
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6" | +1 | 71 | .250 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | 4" | 43 | 73 | 160 | ☐ | ☒ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) _____

**(7) PERFORATIONS/SCREENS:**
☐ Perforations Method Sawed.
☒ Screens Type Factory Material PVC

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 73 | 83 | 10,000 | 2640 | 4" | | ☐ | ☒ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 20 | 15 | | 1 hr |
| | | | |
| | | | |

Temperature of water 47° Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom _____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____
Depth of strata: _____

**(9) LOCATION OF WELL by legal description:**
County Klamath Latitude _____ Longitude _____
Township 23 S N or S Range 10 E E or W. WM.
Section 35B NE 1/4 NW 1/4
Tax Lot 5300 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) 9924 Split Rail

**(10) STATIC WATER LEVEL:**
36 ft. below land surface. Date 7-6-07
Artesian pressure _____ lb. per square inch Date _____

**(11) WATER BEARING ZONES:**
Depth at which water was first found 65'

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 65 | 70 | 5 GPM | 36 |
| 70 | 83 | 30 GPM. | 36 |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation _____

| Material | From | To | SWL |
|---|---|---|---|
| Soil Brown. | 0 | 1 | |
| Pumis Brown | 1 | 4 | |
| Sand & Gravel Brown Cemented. | 4 | 41 | |
| Sand Black fine | 41 | 65 | |
| Sand Black fine. | 65 | 70 | 36 |
| Sand [redacted] Brown | 70 | 83 | 36 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

RECEIVED
JUL 25 2007
WATER RESOURCES DEPT
SALEM, OREGON

Date started 6-20-07 Completed 7-6-07

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number _____
Signed _____ Date _____

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1820
Signed Tom Stet Date 7-18-07

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER