STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

KLAM 59341
9/26/2015

WELL I.D. LABEL# L	120251
START CARD #	1028124
ORIGINAL LOG #	

(1) LAND OWNER

Owner Well I.D.

First Name BRENT Last Name WHINNERY
Company
Address 1336 WINDSONG CT. NW
City SALEM State OR Zip 97304

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [ ] Cable [X] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)

Depth of Completed Well 86.60 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	20	Bentonite Chips	0	20	14	S
6	20	86.6			Calculated	9.4	
					Calculated		

How was seal placed: Method [X] A [ ] B [ ] C [ ] D [ ] E
[X] Other 3 MIN POUR
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	1	81	.250	●	○	X	
○	●	4.5		26.6	86.6	SDR 26	○	●	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Saw Cut Material PVC

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	4.5	79.6	86.6	.01	2	1950	4.5

(8) WELL TESTS: Minimum testing time is 1 hour

● Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
12	17	75	2

Temperature 43 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County KLAMATH Twp 23.00 S N/S Range 10.00 E E/W WM
Sec 36 NW 1/4 of the SW 1/4 Tax Lot 500
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
● Street address of well ○ Nearest address

SUNFOREST DR, LA PINE

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	9/13/2015			51

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 75.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/13/2015	75	86.6	12			51

(11) WELL LOG

Ground Elevation

Material	From	To
Pummie	0	4
Brown sand course Clay mix	4	15
Brown clay sand mix	15	75
Brown sand and gravel	75	86.6

Date Started 9/11/2015 Completed 9/13/2015

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1614 Date 9/26/2015

Signed SAM J OLSON (E-filed)
Contact Info (optional) 541-536-5339