STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

KLAM 59788
6/23/2017

WELL I.D. LABEL# L 125959
START CARD # 1034999
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company STOUT BUILDING CONTRACTORS, DOLLAR GENERAL
Address 1380 WEST 50 SOUTH
City CENTERVILLE State UT Zip 84014

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[ ] Domestic [ ] Irrigation [X] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [X] Other COMMERCIAL

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 225.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	40	Cement	0	97	39	S
8	40	97			Calculated	16.5	
6	97	225					
					Calculated		

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	2.5	97.5	.250	●	○	X	
○	●	4.5		5	225	SDR26	○	●	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 97.5
Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method Saw
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4.5	125	165	.125	1	400	
Perf	Liner	4.5	205	225	.125	1	100	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ● Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
50		225	1

Temperature 51 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 45 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County KLAMATH Twp 35.00 S N/S Range 7.00 E E/W WM
Sec 4 NE 1/4 of the NE 1/4 Tax Lot 600
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
● Street address of well ○ Nearest address
1008 CHILOQUIN BLVD. CHILOQUIN

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	6/21/2017			17

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 140.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/21/2017	140	192	50			17

(11) WELL LOG

Ground Elevation

Material	From	To
Brown clay	0	17
Brown clay with sand and gravel	17	29
soft grey claystone	29	87
grey claystone	87	225

Date Started 6/21/2017 Completed 6/21/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1839 Date 6/22/2017
Signed MICHAEL J HOLLEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 6/22/2017
Signed CASEY JONES JR (E-filed)
Contact Info (optional) Casey Jones Well Drilling Co., Inc.