KLAM 60757

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 108015
START CARD # 212181
ORIGINAL LOG #

RECEIVED
RECEIVED NOV 2 2020
SEP 25 2020
OWRD
OWRD

KLAM 60757

(1) LAND OWNER Owner Well I.D.

First Name Last Name

Company K-Cubed LLC

Address 501 Damont St.

City Klamath Falls, State OR Zip 97601

(2) TYPE OF WORK [x] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
[x] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE [ ] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [x] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION Special Standard [ ] (Attach copy)

Depth of Completed Well 122 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
16	0	55	cement	0	55	60	sks
14	55	131			Calculated	28	
					Calculated		

How was seal placed: Method [ ] A [ ] B [x] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
x		12	+	1	55	.250	x		x	
	x	10	-	3	121	.375		xx		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method saw
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
	x	10	61	121	1/4	4	8ft	

(8) WELL TESTS: Minimum testing time is 1 hour
[x] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
85	2	100'	1 hr.

Temperature 50 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 121

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Klamath Twp 39S N/S Range 10E E/W WM
Sec 1/4 of the NE 1/4 Tax Lot 1000
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
( ) Street address of well (x) Nearest address

16909 N Poe Valley Rd., K Falls,OR97603

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	9/15/20	68		

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/7/20	123	127	100	68		

(11) WELL LOG Ground Elevation

Material	From	To
Topsoil	0	1
Bubbly lava cobbles	1	3
Gray & brn decomposed	3	17
Gray basalt	17	29
Brn basalt	29	46
Gray basalt	46	83
Gray & brn basalt	83	123
Brn broken lava	123	127
Brn basalt	127	131
Broken Lava caved Back to 122		

Date Started 6/15/2020 Completed 9/15/2020

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number 122 Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1228 Date 9/23/2020
Signed Larry A Dalpain
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95