STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

KLAM 62466

9/11/2026

WELL I.D. LABEL# L 158391
START CARD # 1083162
ORIGINAL LOG # KLAMATH 62295

(1) LAND OWNER

Owner Well I.D.
First Name THOMAS Last Name WORRALL
Company
Address 35100 KENO SPRINGS RD.
City BONANZA State OR Zip 97623

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	1	19	0.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite Chips	0	19	11	Sacks

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other UNDER-REAMING

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 580.00 ft.

BORE HOLE

Dia	From	To
12	0	38
8	38	540
7.5	540	561
5.5	561	580

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	38	26	S
		Calculated	24	
		Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POUR DRY&HYDRATED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 8/7/2026 Begin Time 16 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	8	☒	2	38	0.250	ST	☒	☐	OUT.	38
L	6	☐	21	561	0.188	ST	☒	☐	OTH.	561

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	30		560	1

Temperature 71 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 163 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County KLAMATH Twp 38.00 S N/S Range 11.00 E E/W WM
Sec 36 SW 1/4 of the NW 1/4 Tax Lot 7200
Tax Map Number Lot
Lat ° ' " or 42.23273900 DMS or DD
Long ° ' " or -121.36500400 DMS or DD
◉ Street address of well ○ Nearest address
35100 KENO SPRINGS RD., BONANZA, OR 97623

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	8/7/2026		☐	467
Completed Well	8/14/2026		☐	467

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 467.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/12/2026	467	580	30		☐	467
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation 4576.44 FT

Material	From	To
Well Log #KLAM 62295	0	546
BLACK & RED CINDER W/B	546	580

Construction
Begin Date 8/7/2026 Begin Time 10 10 End Date 8/14/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2106 Date 9/11/2026

Signed RILEY AMBERS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1844 Date 9/11/2026

Signed COLTER CHANCELLOR (E-filed)

Drilling Company: Chancellor Drilling & Pump

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

KLAM 62466

9/11/2026

WELL I.D. LABEL# L 158391
START CARD # 1083162
ORIGINAL LOG # KLAMATH 62295

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
BRAYDEN ROACH	HELPER WATER	8888998

Comments/Remarks

Out of Water due to hole collapsed and the customer could not get pump past 470' in the uncased well. We pulled the 6" casing and reamed the 6" bore out to 8" to the depth of 540' and installed 6" steel with an Atlas Copco Symetrix shoe and underreammed to a depth of 561'. Once the steel was in we drilled a 5.5" bore bellow to a depth of 580'