NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

Lake 164

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 25S/15E-12cc

State Permit No.

(1) OWNER:
Name Everett I. Swigart
Address St Rt, Silver Lake Oregon 97638

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
[redacted] ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☐ glued
6 " Diam. from 0 ft. to 47 ft. Gage 160 PVC
[redacted] " Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
[redacted] a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
[redacted] test 30 gal./min. with ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 47 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6" in.
Number of sacks of cement used in well seal 21 sacks
How was cement grout placed? pressure grouted.

Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lake Driller's well number 119
SW ¼ SW ¼ Section 12 T. 25S R. 15E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 49 ft.
Static level 20½ ft. below land surface. Date Aug 6 1980
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 68 ft. Depth of completed well 68 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown sandy soil	0	4	
Brown sandstone	4	54	
Gray Blue shale	54	68	
Broken w/b			20½

RECEIVED
AUG 20 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started Aug 5 1980 Completed Aug 6 1980
Date well drilling machine moved off of well Aug 6 1980

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Lyle Adams (Drilling Machine Operator) Date Aug 6, 1980
Drilling Machine Operator's License No. 1292

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Lyle Adams (Person, firm or corporation) (Type or print)
Address Box 467 Christmas Valley, Ore. 97638
[Signed] Lyle Adams (Water Well Contractor)
Contractor's License No. 690 Date Aug 6, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)