FEB 02 1990

WATER RESOURCES DEPT.
SALEM, OREGON

Lake 3058 35S/18E/1966

(START CARD) # 16848

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(1) OWNER:

Well Number:

Name FOSTER RANCH

Address P.O. Box 5

City SUMMERLAKE State ORE Zip 97640

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well ____ ft.

Explosives used ☐ Yes ☑ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
15	0	97½	CEMENT	0	97	100
8	97½	140				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☐ Other

Backfill placed from ____ ft. to ____ ft. Material ____

Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	1'	97½	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☑ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
600	Flowing		1 hr.

Temperature of water 63 Depth Artesian Flow Found 120

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LAKE Latitude 42 N. Longitude 120 E.

Township 30S N or S, Range 18E E or W, WM.

Section 19 NW ¼ NW ¼

Tax Lot 900 Lot Block Subdivision

Street Address of Well (or nearest address) County Rd #7

(10) STATIC WATER LEVEL:

Flowing ft. below land surface. Date

Artesian pressure 3 lb. per square inch. Date 1-14 90

(11) WATER BEARING ZONES:

Depth at which water was first found 12

From	To	Estimated Flow Rate	SWL
12	13	250 gpm Flowed	

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
BROWN CLAY	0	12	
BROWN SAND	12	13	WB
GRAY CLAY & SAND	13	97	
SEDIMENTARY ROCK	97	98	
CINDERS & SANDY GRAVEL	98	140	

Date started 12-10 89 Completed 1-1 90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Mel Leach WWC Number 567

Date 1-30 90

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Mel Leach WWC Number 567

Date 1-30 90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88