#12

LAKE 4054

RECEIVED NOV 29 1990

30S/18E/19 6a

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(START CARD) # 18850

(1) OWNER: Well Number:

Name JAMES H. FOSTER

Address P.O. Box 5

City Summer Lake State Ore Zip 97640

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☐ Depth of Completed Well 200 ft.

Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12	0	118	cement	0	118	
8	118	200				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	1+	118	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
400	water	Flowed	1 hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LAKE Latitude ' " Longitude ' "

Township 30 S N or S, Range 18 E E or W, WM.

Section 19 NE ¼ NW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) COUNTY ROAD 417

(10) STATIC WATER LEVEL:

Flowed ft. below land surface. Date 10-26 90

Artesian pressure 4 lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 90

From	To	Estimated Flow Rate	SWL
90	91	30 Flowed	

(12) WELL LOG: Ground elevation

Material	From	To	SWL
BROWN CLAY	0	90	
BROWN SAND	90	91	
BROWN CLAY + SAND	91	112	
BLACK & BROWN BASALT	112	178	
RED CINDERS WB	178	200	

RECEIVED JAN 24 1991 WATER RESOURCES DEPT. SALEM, OREGON

Date started 10-4 90 Completed 10-26 90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 567

Signed Mel Search Date 1140 90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88